RISK ASSES	SMENT RECORD FOR	<u>M</u>				Savills (UK) Limit
Client: Project: File Ref:	Aster External Decoration Drews Park, Devize SNBC 471304	ns and Repair Works es	2 1 quency (B): 3 2	 Fatality, major injury Causing long term of Injury or illness caus short term disability Other injury or illness Certain or near certs Reasonably likely to Very seldom or new 	lisability sing ss ain to occur	 9 = Remove or reduce risk 6 = Control risk 3 or under = Acceptable with Appropriate control measures
ACTI	VITY/ELEMENT	HAZARD	SEVERITY OF INJURY(A	FREQUENCY	<i>RISK</i> RATING (A x B)	ACTION/RESIDUAL RISK
Existing buildings.		Risk of uncovering hazardous concealed materials internally and externally.	2	1	2	Take appropriate precautions and notify CA / Project Manager immediately upon discovery. Take no further action until instructions received.
Working on slippery surfaces when on scaffolds or roof level.		Risk of slipping, falling and injury.	3	2	6	Take appropriate precautions, make sur- areas are clean, and free of debris, use appropriate PPE including site boots, ha hats, make sure appropriate warning notices etc are displayed.
Moving or lifting heavy fixtures and fittings to facilitate works or as part of works.		Risk of falling materials or lifting injuries.	3	2	6	Take appropriate precautions comply wi HSE guidance for lifting, and prepare a method statement as part of Pre- Construction Plan for approval. Instruct a personnel and follow this plan.
Masonry cor	nstruction	Lifting injuries, brickwork, etc.	2	1	3	Limited works proposed to stone work in small areas. Lift only manageable weigh Contractors normal procedures apply.

RISK ASSES	SSMENT RECORD FORM				Savills (UK) Limited
Client:	Aster	Severity (A):	 3 = Fatality, major injury/illne Causing long term disab 		9 = Remove or reduce risk 6 = Control risk
Project: External Decorations and Repair Works Drews Park, Devizes			2 = Injury or illness causing short term disability1 = Other injury or illness		3 or under = Acceptable with Appropriate control measures
File Ref: SNBC 471304		Frequency (B):	 3 = Certain or near certain to 2 = Reasonably likely to occ 1 = Very seldom or never occ 	ur	
		SEVER		RISK	

ACTIVITY/ELEMENT	HAZARD	SEVERITY OF INJURY(A)	FREQUENCY (B)	<i>RISK</i> RATING (A x B)	ACTION/RESIDUAL RISK
Public protection during the works.	Injury through unauthorised entry to site compound and site (i.e. children and others).	2	1	1	Site to be cordoned off with heras fencing and all areas of external scaffolding to have appropriate security measures. HERAS style fencing and physical protection to secure the site. Method statement required for appropriate security measures. Introduction of scaffold fan and double boarding to area where public pass under scaffold.
Public protection during the works	People walking past the site entrance or areas.	2	1	1	Site entrance cordoned off, warning notices etc. displayed.
Working at height.	Risk of falling and/or injury to workers below.	3	3	9	Suitable temporary scaffolding and working platforms with handrails to elevations in accordance with scaffold design. Works to roofs to be protected with guard rails. All operatives all to use hard hat protection.

RISK ASSES	SSMENT RECORD FOR	<u>M</u>					Savills (UK) Limited
Client: Project:	Aster External Decorations and Repair Works Drews Park, Devizes		Severity (A):	C 2 = lr sl	atality, major injury/i causing long term dis njury or illness causi hort term disability Other injury or illness	sability ng	 9 = Remove or reduce risk 6 = Control risk 3 or under = Acceptable with Appropriate control measures
File Ref:	SNBC 471304	Fre	equency (B):	2 = R	Certain or near certai Reasonably likely to o fery seldom or never	occur	
ACTI	IVITY/ELEMENT	HAZARD	SEVERI OF INJURY		FREQUENCY (B)	<i>RISK</i> RATING (A x B)	ACTION/RESIDUAL RISK
Proximity of work to other properties (including noise).		Risk of falling objects and noise.	3		1	3	Suitable scaffold working platforms and possible netting / mesh – work confined to agreed hours and areas. No other operations permitted below scaffolding. Ear protectors to be used when working with noisy tools and plant.
Working at I	height.	Public protection.	3		1	3	All areas where public might access to either be enclosed by heras fencing or alternative method statement required for

3

1

1

Sheet Nr: 3......Signed:.....

Risk of breathing in fumes or

Risk of breathing in fumes or

potential burns.

potential burns.

Working with hazardous or

corrosive materials substances.

Owners coming into contact with

hazardous or corrosive materials

substances.

.....**Date:**.....December 2020.....

appropriate security measures.

3

3

Ille mutantul

Use appropriate PPE including eye

Aider at hand if any works are to be undertaken, in accordance with COSHH

Make sure all areas of work involving

these risks are separated off from the

public, or appropriate distancing of the

Assessment produced.

owners from the works.

protection, gloves and overalls + First

RISK ASSESSMENT RECORD FOR	M					Savills (UK) Limited
Client:AsterProject:External Decoratio Drews Park, DevizeFile Ref:SNBC 471304	ns and Repair Works es	quency (B):	C 2 = In sh 1 = O 3 = C 2 = R	atality, major injury/i ausing long term dis njury or illness causin hort term disability ther injury or illness certain or near certai easonably likely to o ery seldom or never	sability ng n to occur occur	 9 = Remove or reduce risk 6 = Control risk 3 or under = Acceptable with Appropriate control measures
ACTIVITY/ELEMENT	HAZARD	SEVERIT OF INJURY(/		FREQUENCY (B)	<i>RISK</i> RATING (A x B)	ACTION/RESIDUAL RISK
Vehicular Access	Risk of vehicular accident at site access	3		1	3	Clear signage, site procedures to segregate traffic. Method Statement required. Areas permitted to Contractor as detailed on drawing 003
Rubble, debris, and materials including nails and screws to works.	Risk of cuts, injuries and infection.	2		3	6	Wear appropriate PPE including gloves, steel toe capped boots and hard hats.All areas to be regularly cleaned.
Using disc cutting equipment.	Risk of cuts, dust inhalation, infection and fire	3		1	3	Method statement to ensure safe working practices. Fire extinguishers to be on site. PPE including eye protection, dust masks, gloves + First Aider at hand.
Any works in proximity to stagnant stored water or site water.	Risk of disease/infection	2		1	2	Ensure washing facilities are provided and maintained + First Aider at hand.

RISK ASSESSMENT RECORD FORM						Savills (UK) Limite
Client: Project: File Ref:	Aster External Decoratio Drews Park, Devize SNBC 471304	ns and Repair Works es	C 2 = Ir s 1 = C quency (B): 3 = C 2 = R	atality, major injury/i ausing long term dis njury or illness causin hort term disability other injury or illness certain or near certai easonably likely to o ery seldom or never	ng n to occur occur	 9 = Remove or reduce risk 6 = Control risk 3 or under = Acceptable with Appropriate control measures
ACT	IVITY/ELEMENT	HAZARD	SEVERITY OF INJURY(A)	FREQUENCY (B)	<i>RISK</i> RATING (A x B)	ACTION/RESIDUAL RISK
Unauthorised use of power tools by untrained personnel		Injury due to lack of training, (cuts, bruises, loss of limbs)	3	2	6	Employ regular tool box talks including suitable training of operatives (Site Manager to check competence of all persons on site using power tools).
Disconnection of existing electrical supplies and cables or connection to existing for site use of power or other electrical works.		Risk of electrical shock and risk of fire.	3	2	6	Suitable protection against electrical shock, via isolation and work carried out by competent electrician.
Hot work, electrical installations, etc. (If applicable through variations to the contract works).		Risk of fire	3	1	3	No works planned at this stage. However if they become required, contractor to implement site fire plan + no smoking except in designated areas.
Jndergrour	nd services	Electrocution	3	2	6	No works proposed to affect underground areas. If any works added, prepare Method Statement to establish safe working practice away from services or

temporary re-routing thereof.